

CONDENSING BOILER and WATER HEATER START-UP FORM

(REFER TO THE PRODUCT MANUAL FOR QUESTIONS REGARDING THE INSTALLATION AND OPERATION OF THIS PRODUCT)

JOB NAME:

DATE:

INSTALLATION and START-UP PREPARATION PERFORMED BY:

COMPANY:

PO#:

SO#:

ADDRESS:

CONTACT:

CITY:

STATE:

ZIP:

TELEPHONE:

Appliance Information

Unit #	MODEL	SERIAL #	PUMP MODEL	PUMP HP
1				
2				
3				
4				
5				
6				
7				
8				

Tank Information

Tank #	MODEL	CAPACITY	SERIAL #	TYPE	ORIENT.
1				<input type="checkbox"/> Buffer <input type="checkbox"/> DHW Storage	<input type="checkbox"/> Vertical <input type="checkbox"/> Horizontal
2				<input type="checkbox"/> Buffer <input type="checkbox"/> DHW Storage	<input type="checkbox"/> Vertical <input type="checkbox"/> Horizontal

BOILER / WATER HEATER START-UP PREP LIST

Gas Preparations

Diameter, Gas Line to Appliance:		Step-Down Regulator:	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Feet from regulator to appliance:		Sediment trap installed (per NFPA 54:9.6.8)	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Common Gas Line Size:		Feet of gas line from meter to heater:		
Total 90° Elbows:		Static Gas Pressure:		
		Regulator Vent Line or Vent Limiter?	Choose one	

CONDENSING BOILER and WATER HEATER START-UP FORM

Water Preparations

System Pipe Size:				Pipe Size to Appliance:			
Qty. of elbows between appliance & DHW tank OR system piping:				HW recirc piped to common discharge from heater to DHW tank:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Piping Arrangement:	Choose One			Expansion tank:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Sensor Location:	Choose One			Sensor Installed Correctly; (Thermal paste & completely in well):		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Water Quality (ph, Hardness. See req. in manual)				Has Existing System Been Flushed?		<input type="checkbox"/> Yes	<input type="checkbox"/> No
				Is There A Mag-Separator Installed?		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Water Treatment:	Choose One			Isolation valves on HWR & HWS of heaters:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Recirculator Pump:	Make:			Pump HP:			
	Model:			GPM & Head (If Available):			
Thermal mixing valve installed on the discharge of the DHW tank.		<input type="checkbox"/> Yes	<input type="checkbox"/> No	T&PR sized for combined BTUH of heating system:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Temperature & Pressure Relief Valves (T&PR) or Pressure Relief Valves (PRV) installed and piped to floor drains:		<input type="checkbox"/> Yes	<input type="checkbox"/> No				

Electrical Preparations

Voltage, Incoming Supply:	Choose One	Disconnects:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
Separate Pump Power:	<input type="checkbox"/> Yes <input type="checkbox"/> No	Outdoor Air Sensor:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
BMS Interface:	<input type="checkbox"/> Yes <input type="checkbox"/> No	Conductor Control:		<input type="checkbox"/> Yes	<input type="checkbox"/> No
BMS interface:	Choose One	BMS Gateway:		<input type="checkbox"/> Yes	<input type="checkbox"/> No

CONDENSING BOILER and WATER HEATER START-UP FORM

Venting and Air Intake

Combustion Air Opening Type:	Choose One	Combustion Air Opening Size:	
Venting Material:	Choose One	Vent Properly Supported:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Vent Termination:	Choose One	Venting Adapter:	Choose One
Combustion Air Openings 12" From Floor:	<input type="checkbox"/> Yes <input type="checkbox"/> No	Room Air Ventilation Opening Size:	
Flue Drain Type:	Choose One	Flue Test Port:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Flue Drain Trapped Properly:	<input type="checkbox"/> Yes <input type="checkbox"/> No	Proper Vent Clearances	<input type="checkbox"/> Yes <input type="checkbox"/> No
Vertical Vent Height:		Horizontal Vent Length:	
Total elbows used (including boot tee)			
90° Vent Elbows:		45° Vent Elbows:	
Condensate Neutralizer Kit Piped to Floor Drain:	<input type="checkbox"/> Yes <input type="checkbox"/> No		

Service Clearances

Front:		Rear:	
Right Side:		Left Side:	
Top:			

Notes and Comments:

--

CONDENSING BOILER and WATER HEATER START-UP FORM

BOILER and WATER HEATER START-UP CHECKLIST

Gas Supply

Natural Gas ☐

LP Gas ☐

Static Pressure (Unit Off):

Dynamic Pressure (100% Fire):

Gas Pipe Diameter:

"wc

"wc

" (Inches)

Is there an inlet gas lockup regulator on the supply? ☐ Yes ☐ No

Is the field supplied gas pressure regulator a minimum of 10 ft from the appliance? ☐ Yes ☐ No, Explain:

Combustion

High Fire:

O₂: %

CO₂: %

CO: ppm

Excess Air: %

Stack Temperature: °F

Low Fire:

O₂: %

CO₂: %

CO: ppm

Excess Air: %

Stack Temperature: °F

Water Temperatures at 100% Firing Rate

Supply Temperature : °F

Return Temperature: °F

Delta T: °F

Electrical

Supply Voltage:

Total Amp Draw:

Breaker Size:

Neutral to Ground, Less than 1Volt:

☐ Yes ☐ No

CONDENSING BOILER and WATER HEATER START-UP FORM

Venting and Air Intake

Refer to O&M Manuals for Equivalent Lengths of Vent and Combustion Air Components

VENTING:		Material:		Choose One		Diameter (In.)						
Component	COMBUSTION AIR					VENT						
	Equivalent Length Per Piece	X	Quantity	=	Subtotal Equivalent Length	Equivalent Length Per Piece	X	Quantity	=	Subtotal Equivalent Length		
Straight Pipe		X		=		A		X		=		D
90° Elbow		X		=		B		X		=		E
45° Elbow		X		=		C		X		=		F
Combustion Air Total Equivalent Length				=			Vent Total Equivalent Length				=	
<p>Vent / Air Termination:</p> <div style="display: flex; justify-content: space-between;"> <div> <input type="checkbox"/> Vertical vent, w/sidewall air louvers(s) <input type="checkbox"/> Horizontal vent, w/horizontal combustion air ductwork </div> <div> <input type="checkbox"/> Horizontal vent, w/sidewall air louvers(s) <input type="checkbox"/> Vertical or horizontal vent with only room air. </div> <div> <input type="checkbox"/> Vertical vent with Vertical combustion air ductwork </div> </div>												

Notes: (Refer to O&M Manual)

- 1 Make sure total equivalent length does not exceed max equivalent length shown in Manual.
- 2 Vent and combustion air terminals do not count toward total equivalent length.
- 3 Pressure drop for flexible polypropylene liner is 20% greater than for rigid pipe.
Multiply measure flexible polypropylene line length by 1.2 to obtain equivalent length.
- 4 Max equivalent length of flexible polypropylene liner is 48 feet.

Notes and Comments: